Contractor License #624117

AIR - HYDRONIC - TEMPERATURE - SOUND - SYSTEM SURVEY

4100 FLORIN-PERKINS RD.

SACRAMENTO, CA. 95826

(916) 387-5100

FAX (916) 387-5101

AIR BALANCE REPORT	AIR	BAL	ANCE	REP	ORT
--------------------	-----	-----	------	-----	-----

March 3, 2021

2315

BAY VIEW ES

1231 BAY ST. SANTA CRUZ, CA

CONTRACTOR:	AMS	
ARCHITECT:	MADI	
ENGINEER:	OED	

TEST PREFORMED BY: JOSHUA MACIAS

TABLE OF CONTENTS

- 1) SECTION ONE, SUMMARY
- 2) FC 1A-5A, 1B-4B, 8B AND 9B, 13B-16B
- 3) ERV 1B AND 2B
- 4) EF 1,2,7,8 AND 10
- 5) LEGEND

SECTION ONE

- 1) THE TOTAL AIR DELIVERY WAS ESTABLISHED BY INLET/OUTLET TOTAL AND DOES NOT INCLUDE POSSIBLE DUCT LEAKAGE. IF READING INLETS/OUTLETS WERE NOT POSSIBLE, THE TOTAL AIR DELIVERY WAS DETERMINED BY ONE OF THE FOLLOWING METHODS; (1) PITOT TRAVERSE READINGS AT THE FAN (2) TRAVERSE AT THE COIL (3) TRAVERSE AT THE FILTER BANK.
- 2) THE SCHEMATIC LOCATED AT THE END OF THE REPORT IS KEYED TO THE CORRESPONDING FAN AND OUTLET TEST SHEETS.
- 3) ALL DIFFUSERS FACTORS WERE OBTAINED FROM THE MANUFACTURER'S DATA AND APPLIED ACCORDING TO THEIR SUGGESTED METHOD.
- 4) LEGEND (ABBREVIATIONS) WILL BE AT THE END OF THIS REPORT.

Name: David Little

Company: Circo System Balance, inc

Certification: TABB Supervisor

Certification Code: TB1045909S

Expiration Date: September 30, 2022

Print Date: 10/02/2020



Name: David Little

Certification: TABB Technician

Certification Code: BB1045909T

Expiration Date: September 30, 2022

Print Date: 10/02/2020



SUMMARY

- 1) UNLESS NOTED ALL UNITS HAVE BEEN BALANCED TO WITHIN +/- 10% OF DESIGN.
- 2) NEW SETPOINTS FOR THE OSA PER REQUEST SET BETWEEN 30% AND 35%.